

EXTENSION OF TIME PROPOSAL

1	Name of Work	Asphelty to main & cross road in, aradu colony ABC area w no 12
2	Amount of Work portion	20.00 cu
3	Estimate Cost	20.00 cu
4	Name of Contractor	B. M. Venkatesh
5	Agreement No	EE/02/001/NO/310 B
6	No. and date under which work order is issued	
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	90 %
13	Work carried out during 2nd extension	10 %
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance or work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed.	
22	Remarks of the EE with the daily rate of penalty proposed	7460/-

AE-71

Asst. Executive Engineer

Executive Engineer
Dasarahalli Division
B.B.M.P

Chief Engineer
Dasarahalli Zone
B.B.M.P

ಯು :

ವೃದ್ಧ ಸಂಖ್ಯೆ
ಕಡತದ ಸಂಖ್ಯೆ

ಕ್ರಮ
ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಅಡ್ಡಗಳು

~~ರಾಜೀವ್~~
(ವಿವರಿಸಿ) ಇಂಥಾ ಈಗಲೇ ಕೆಲಸ ಮಾಡುವುದಕ್ಕಾಗಿಲ್ಲ ತನ್ನಿ ಬಡ
ವಾಗಿ ಮಾಡಿಕೊಡಿ. 15/11/18

~~ಮುಖ್ಯ~~ ~~ಹಂತ~~